

# Shelter Sector Working Group

James Curtis, DRC Country Director /  
Stine Paus, NRC Country Director



# Construction of transitional shelters

## **NGUENYYIEL CAMP**

- 820 shelters completed
- 1,442 shelters under construction
- 644 shelters completed
- 266 shelters under construction

## **PUGNIDO CAMP**

- 190 shelters completed in Pugnido I
- 190 shelters completed in Pugnido II

## **OKUGO CAMP**

- 421 shelters completed
- 563 shelters under construction



# Construction of emergency shelters

## **NGUENYYIEL CAMP:**

- 4,829 shelters completed 1500 emergency shelters completed
- 1352 Emergency shelters frames from 2016 were covered with plastic sheets
- Other routine maintenance for 700 emergency shelters were completed within the first quarter of 2017

## **OKUGO CAMP:**

- 1,140 shelters completed



# Other infrastructure

## **PAGAK RECEPTION CENTER:**

- Communal Shelters and Facilities
- Nguenyyiel Camp
- Temporary Health Post
- RCC tukul

## **PAMDONG / WAAT GACH:**

- Emergency Shelter Facilities for New Arrivals Prior to Relocation to Nguenyyiel

## **PAMDONG:**

- 14 Communal Shelters
- 2 Blocks of Communal Latrines



# Shelter Strategy

- National Shelter Strategy 2017-2020 designed based on a country-wide Shelter Needs Assessment conducted in March-April 2017.

## Shelter and site planning standards for South Sudanese refugees

- *Emergency shelter* composing of rectangular shaped wooden structures, covered with plastic sheeting/tarpaulin.
- *Transitional shelter* composing of rectangular or square shaped stone masonry foundation walls, bedded in cement mortar. External walls and partition made of mud brick walls un-plastered. Internal partition wall with door. One entrance door with an improved lock (lockable from in-/outside) and two lockable windows. Roof with eucalyptus wood truss, covered internally with plastic sheets externally covered with thatch.



# Challenges

## **COMMUNITY ENGAGEMENT:**

- Grass collection, roof thatching and wall mudding is dependent on refugee participation, which can be challenging. Dedicated community mobilizers have been assigned to encourage and follow-up on participation.

## **INFLUX:**

- The sudden closure of Pagak, required a rapid re-focusing on emergency needs in Waat Gach and Pamdong to support relocations to Nguenyyiel.

## **SHELTER STRATEGY:**

- The ongoing preparation of guidelines per field location for the implementation of the Shelter Strategy will impact planning during Q1 2018.





# Moving Forward 2018

## NGUENYYIEL CAMP:

- Construction of 9,500 transitional shelters
- Prepositioning of 6,700 emergency shelters
- Maintenance of transitional shelters

## TIERIKIDI REFUGEE CAMP:

- Maintenance of 1,500 transitional shelters



# Moving Forward 2018

## PUGNIDO CAMPS:

- Construction of 800 transitional shelters in Pugnido I
- Construction of 700 transitional shelters in Pugnido II
- Construction of 800 transitional shelters

## OKUGO CAMP:

- Construction of 1,000 transitional shelters
- Maintenance of transitional shelters



**Thank you!**

