

**AAH-U KYANGWALI WASH SECTOR FOR THE STAKEHOLDERS' WASH  
COORDINATION MEETING**

**VENUE: UNHCR KOLOLO OFFICE.**

**DATE : 1<sup>ST</sup> FEBUARY 2017**

**SECTOR: WASH**



# WASH OVERVIEW in KYAWNGALI

## WATER

- Availability of water per person per day is grown to 32.14 l at Dec, 2016 from 31.83 as of December 2015 against 20 litres as minimum for UNHCR and 25 litres National standards.
- Improvement of water quality at non-chlorinated water sources grown by 7.6 % i.e from 87% (97/112) in December 2015 to 94.6 % (106/112) as of December 2016.
- # of persons per usable well is maintained at 277 persons as of December 2016 against a standard of 250.
- # of persons living within 200m of safe access from water point is maintained at 92% (288/313) as of December 2016 (KAP survey).
- # of households with sufficient daily water storage capacity is maintained at 43% (134.6/313)(KAP Survey) as of December 2016

## SANITATION

- Registered improvement in percentage of households with drop-hole latrines by 3.6 %; i.e. from 80.3% in Dec.2015 to 83.9% by December 2016 against an annual target of 85%.
- % of households with a specific place for hand washing presence near the latrine decreased from 27.5% (453.2/1648) in December 2015 to 25.2%(78.9/313)(KAP Survey 2016)) in December
- % of households with access to bathing facilities increased from 63%(1041/1648 in December 2015 to 68% (212.8/313) (KAP Survey)in December 2016.
- Registered increase of # of persons per VHT from 1:702 in September 2015 to 1:876 (50/43,845) in December 2016.

# Activities Undertaken for Water & Sanitation

## **Water**

- Conducted major rehabilitation of 14 water sources (12 boreholes and 02 shallow wells)
- 100% (30/30) routine maintenance of point water sources reported broken down and pipe water system in the settlement.
- 20m pipe line extension was conducted to UNHCR guest house(old offices)
- Conducted 32m pipe line relocation at Kasonga Primary School.
- Routine Physical and Microbiological water quality sampling and testing conducted.

## **Sanitation**

- Distribution of 2000 treated logs to 500 households followed up by VHT.
- Construction of 368 new latrines
- Conducted feedback meetings and sanitation follow up in 16 villages.
- Conducted capacity building of 64[37F,29M] Person of concern POCs local leaders on maintenance and construction of sanitation facilities.

# Planned Activities/ Unmet Needs

## • Planned Activities

- Construction of a placenta pit at Kyangwali HCIII
- Connecting the two(02) slaughter slabs at Kagoma and Kasonga Market
- Excavation of refuse pits in schools and health Centre's.
- Community Led Total Sanitation follow-up in triggered villages.
- Construction of Laundry platform at Rwenyawawa HCIII
- Hygiene promotion activities across the 16 villages through support to the drama groups.

## • Unmet Needs

- Rehabilitation of 10 point water sources.
- Procurement of generator for Kagoma block 10 production well.
- Piped water extension into Malembo village.
- Creation of a new waste area in Kyangwali HCIII.
- Construction of incinerators in schools for sanitary towel disposal.
- Pipeline extension to the maternity and theater at Kyangwali HC III.
- Relocation of two tap stands from Kasonga p/s to the surrounding community and connection of the ferrocement tank to the pipe line.
- Connecting 3000litres elevated tanks at Kagoma Youth Centre to the main water pipe line network.

# Challenges and Partner capacity

## Challenges

- Movement of WASH/Sanitation staff to field.
- High termite infestation affecting institutions, residents and households' in the settlement.
- Some communities still move over 01 km to access safe water.

## Recommendations

- Provide Motor Bike for WASH staff.
- Continued fumigations of institutions, residents and households affected.
- Construction of 1 deep well at Kasonga Block 78.

**THANK YOU!**