

Attica WASH WG meeting

Date: 30.08.2016

Attendance: Apostoli/NCA/IOCC, IMC, DRC, IRC

Agenda point	Updates – main points discussed	Action points – with deadline if applicable
1. Intro		
2. Winterization	Shelter/WASH agencies provided input regarding the appropriateness and cost effectiveness of the winterization of the sites listed by the MoMP	All WASH actor to assess and prioritize WASH winterization needs
3. Updates from sites (including winterization plans)	See below	
4. AOB	Ministry has hired/will hire personnel, including technical staff, through the Municipalities. There is the potential of duplication with WASH agencies that plan to carry out the repair and maintenance of the WASH facilities in certain sites	All NGOs to follow up with site management and municipalities regarding the technical staff that has been hired in order to avoid duplications and ensure coordination

	Location	Agency	Detail	Action points and winterization plans
1	Malakasa	Apostoli-NCA-IOCC/ Solidarités/IOM	<ul style="list-style-type: none"> Toilets and shower opened Desludging to be covered by the army Solidarites International phase out the site – Apostoli/NCA/IOCC to fully take over WASH in the site, with support from IOM in hygiene and other NFIs 	<ul style="list-style-type: none"> Assess the installation of hot water
2	Elliniko 1	Solidarités	<ul style="list-style-type: none"> SI will stop its activities in the end of August. There is the potential of a gap to be created. 	<ul style="list-style-type: none"> Stefania from DRC to follow up and inform DRC's plans for the site
3	Elliniko 2	DRC	<ul style="list-style-type: none"> Huge flooding in the basement. Issue was resolved 	
4	Elliniko 3	DRC	<ul style="list-style-type: none"> Nothing significant to report 	

5	Schisto	IRC	•	<ul style="list-style-type: none"> • IRC to install tap stands and laundry stations • Has finalized the design and technical specifications of the connection of the site to the main sewage network. Pending approval from their HQ. Expected completion date in 2 months • Installation of 6x 200l solar heaters • Upgrade boiler for the hot water • Repair existing wash facilities inside the building • UNHCR helped with shading • Hygiene Kiosk establishment
6	Elleonas ABC	IRC	<ul style="list-style-type: none"> • Water quality testing • Vector control between the containers • Several site preparation activities • Planned establishment of hygiene kiosks • Repair and maintenance of the UAM containers • FGD for waste management • Planned installation of dry lines 	•
7	Skaramagas	IFRC (SRC) /DRC/IMC	<p>DRC will increase water coolers</p> <p>IMC will provide new big garbage container in order to replace the ones that are destroyed</p> <p>SRC is requesting quotations for the cleaning of the drainage</p> <p>Tents for HP sessions/meetings installed</p>	<p>IMC: Needs for hot water Might increase desludging from 2 to 3 trucks per day and have one on emergency call</p> <p>DRC: will install 2 holding tanks for the school plus one by SCI</p> <p>SRC Concerns about the security of the first row of containers next to the sea shore Improvement of common tents for winter</p>

8	Oinofyta	Apostoli-NCA-IOCC IOM	<ul style="list-style-type: none"> Ongoing works have been finalized 	<ul style="list-style-type: none"> Needs for better drainage in the WASH facilities inside the building.
9	Pireaus	Port Authorities/Municipality/Volunteers	<ul style="list-style-type: none"> Closed 	
10	Agios Andreas	Apostoli-NCA-IOCC	<ul style="list-style-type: none"> All repairs, maintenance and upgrades of the existing WASH facilities has been finalized 	<ul style="list-style-type: none"> Assess the need for hot water and laundry stations
11	Lavrio 1	Apostoli-NCA-IOCC	<ul style="list-style-type: none"> WASH repairs and maintenance to start in September 	
12	Ristona	IFRC IOM	IFRC Drainage canal digged around the tents area New water point and water treatment system in place waiting for analyses from the Army	IFRC Improvement of the drainage Improvement of the HP/common tent for winter Roofing of water points Checking options for the waiting areas (protection from cold, rain and wind)
13	Elefsina	Apostoli-NCA-IOCC	<ul style="list-style-type: none"> Plumber for one day for urgent needs Further WASH repairs and maintenance to start in September 	<ul style="list-style-type: none"> Hot water available on site
14	Rafina	Apostoli-NCA-IOCC	<ul style="list-style-type: none"> Assessing the needs. HP activities to start soon 	

	Location	Agency	Detail	Action Points
1	Kozani	Closed	-	
2	Larisa (Koutsochero)	Evacuated	<ul style="list-style-type: none"> 	<ul style="list-style-type: none">
3	Volos	DRC	<ul style="list-style-type: none"> 	<ul style="list-style-type: none">
4	Thermopiles	DRC	<ul style="list-style-type: none"> 	<ul style="list-style-type: none">

5	Kipselochori		•	•
6	Trikala		•	•